

**Appendix A**  
**Progress on CPZ and associated reviews since last review**

		Target completion date (unless otherwise Stated)		Comments
PRIORITY	SCHEME	07 Review report	Current programme	
1.	Canons Corner 'pay and display'	Summer 07	Cancelled	Scheme cancelled due to opposition at time of statutory advertising, in the form of petition. Since cancellation a counter petition calling for controls has been received
2.	South Harrow Stage 2 Extension Review and Stage 3	Autumn 07	Operational date: 25 Feb 08	Substantial objections to aspects of the scheme including Ombudsman complaint needed to be resolved
3.	Howberry Road Area	Winter 06-07	Operational March 2007	
4.	Whitchurch Lane Lay-bys 'pay and display'	Winter 06-07	Operational March 2007	
5.	Wealdstone Review and Possible Extension	Winter 07-08	Operational target date: March 2008 (zone CA extension)	Operational date for zone CA only. CA review phase 2 and zone C review await further funding for statutory advertising. Zone C phase 2 consultation delayed to post implementation of zone C extension.
5.	Hatch End Shopping Centre Service Roads 'pay and display'	Winter 07-08	Review start date: Summer 2009	Start delayed initially by lack of staff resources and deferment of a planned congestion study.
6.	Stanmore (Wembley Stadium Event Days)	Autumn 08	Operational target date: Autumn 08	Review including consultation undertaken in-house. Consultation January 2008, results yet to be fully analysed.
7.	Honeypot Lane Service Road Area (Wemborough Road Junction)	Autumn 08	Cancelled	Local consultation did not show sufficient support. Scheme cancelled.
8.	Marsh Road Service Road	Spring 08	Target operational date March/April 2008	Scheme advanced slightly due to cancellation of other schemes.