- 5 AUG 2005

BRADCODE LTD RE: SAGE HOLDINGS LTD

Westbury House, 23 – 25 Bridge Street, Pinner, Middlesex HA5 3HR

Tel: +44 (20) 8429 5775

Fax: +44 (20) 8429 5789

email: atul@bradcode.com

The Chief Planning Officer London Borough of Harrow Garden House St John's Road Harrow Middlesex HA1 2EE

Tuesday, 02 August 2005

Dear Sir

Reference: Sage House, 319 Pinner Road, North Harrow - Section 106 Agreement

Further to the letter of Ms. Lisa Hayward, dated 22 July 2005 (enclosed), we wish to write to you to present a few points as to the sequence of events and the various reasons for delay to be presented on our behalf to the Development Control Committee meeting in early September.

We wish to note that we had every intention to complete this matter within the allocated time and the main reason for not completing was due to lack of communication between the various parties for which we apologise.

We would like to present the sequence of events as follows:

- 10th September 2003
 - Planning permission granted subject to completion of a legal agreement under section 106 of the Town & Country Planning Act 1990, within one year of the date of the committee.
- 16th September 2003

LBH sent letter of approval

22nd September 2003

Simon Mynard (LBH)-legal asst (planning) -wrote letter asking for titles, etc.

25th September 2003

Simon (LBH) - wrote letter regarding costs £300/=

5th Jan 2004

Daniel Glinert (Glinert Davis) - asking for title deeds copies + costs and confirmation to liaise on behalf of Sage Holdings

5th Jan 2004

Atul (Bradcode Ltd) sent copies of title deeds +costs £300/= to Daniel.

7th Jan 2004

Daniel wrote to LBH-Simon Mynard, sent copies of title deeds +costs to LBH

13th February -20th May 2004

Correspondence between LBH &ADL Traffic regarding Draft Section 106 Agreement.

29th July 2004

Letter from Atul to Dudley Cottingham (Sage Holdings) regarding final draft of section 106 agreement for signing (Sage Holdings and HSBC)

7th September 2004

Letter from Daniel to LBH regarding HSBC comments on agreement. Waiting for reply from LBH

8th September 2004

Acknowledgement of letter by LBH- Lisa Hayward.

6th October 2004

Letter from Daniel to LBH-follow up regarding the decision for amendment by HSBC.

22nd October 2004

- -Reply from LBH to Daniel regarding the changes to 106.
- -Letter to Dave Green HSBC regarding the re-amendments by LBH.

2nd March 2005

Letter from Daniel to Dave Green HSBC regarding the letter from LBH (letter dated 21st February 2005).

8th June 2005

Call from Dave Green to verbally agree to the amended clause by LBH.

July 2005

Final agreement reached – LBH letter regarding re-application to DCC for extension of time. DCC in beginning September.

As you can see it has been particularly difficult to co-ordinate communication with so many parties, especially with the traffic engineers, our solicitors and then HSBC who needed to make a few changes to the clauses at the very last minute. Had it not been for this delay we would have completed the agreement in time.

I trust that your report to the committee will emphasise our efforts to meet the original time scale and our ability to complete the legal agreement immediately after you have approval yourselves.

Yours faithfully

P.P Atul Sangani

cc: Daniel Glinert, Glinert Davis Ms. Lisa Hayward, LBH